

# WECC Comprehensive Progress Report

---

Avocet Energy Center, LLC



Mr. Peter Mackin  
Chair, WECC Studies Subcommittee  
(916)273-8665  
[petermackin@useconsulting.com](mailto:petermackin@useconsulting.com)

Mr. Doug Tucker  
WECC Staff  
(801)819-7606  
[dtucker@wecc.biz](mailto:dtucker@wecc.biz)  
155 North 400 West, Suite 200  
Salt Lake City, UT 84103-1114

**RE: 2024 Avocet Comprehensive Progress Report**

In accordance with the WECC Progress Report Policies and Procedures, please find Arevon Energy's 2024 Comprehensive Progress Report for our project Avocet Energy Center, LLC. If you have any questions, please contact:

Brindavani Malladi  
Office (480) 553-9337 | Mobile (484) 213-6350  
[BMalladi@arevonenergy.com](mailto:BMalladi@arevonenergy.com)

## 1. Initial Progress Report

### Physical Description of Project

The stand-alone battery energy storage project is located on approximately 7 acres in Carson, California.

The project will be interconnecting to Southern California Edison Company's (SCE) Hinson 220kV Substation located in Long Beach, California. [REDACTED]

[REDACTED] The stand-alone battery energy storage project is located on approximately 3.7 acres in San Diego, California.

The project interconnection equipment (i.e. number of batteries, transformers, and inverters) are subject to change as the project progresses in development and final design.

### Planned Operating Date

The In-Service Date as approved in the Modification Request Report is 5/15/2024 with an Initial Synchronization Date of 6/1/2024 and a Commercial Operations Date of 9/1/2024.

### Project Status

The project executed its Large Generator Interconnection Agreement (LGIA) with SCE and CAISO in June 2021. The Avocet project team met with SCE in January 2022 to "kickoff" the design and engineering of the required Interconnection Facilities and Network Upgrades. SCE and the Avocet project team will start meeting monthly and continually once the project is further developed to communicate the development of overall design, procurement, and the construction schedule in order to meet the project planned operating date.

### Contact Information

- Facility Owner Name: Avocet Energy Center, LLC
- Contact Person:  
Brindavani Malladi  
Director of Interconnection  
8800 N. Gainey Center Dr., Suite 250  
Scottsdale, AZ 85258, USA  
Office (480) 553-9337 | Mobile (484) 213-6350  
[BMalladi@arevonenergy.com](mailto:BMalladi@arevonenergy.com)

2. One-Line & Geographic Diagram

One-line and geographic diagram can be found below, as well as in Avocet's Large Generator Interconnection Agreement.

(c) **One-Line Diagram of Interconnection.**





3. Models and Data for Transmission Planning Software Programs  
Interconnection Customer will provide the models and data that can be used by transmission planning software programs once the 30% Engineering and Studies are expected to be completed in Q1 2024.

4. Project Milestone Schedule  
Interconnection Milestones listed below, as noted in project's Large Generation Interconnection Agreement.

Milestone	Responsible Party	Due Date
In-Service Date	Interconnection Customer	May 15, 2024
Construction Complete	Interconnection Customer	May 15, 2024
Initial Synchronization Date	Interconnection Customer	June 1, 2024
Trial Operation	Interconnection Customer	June 1, 2024
Commercial Operation Date	Interconnection Customer	September 1, 2024

5. Transmission Studies