

WECC Comprehensive Progress Report

Sandpiper Energy Center, LLC



Mr. Peter Mackin
Chair, WECC Studies Subcommittee
(916)273-8665
petermackin@useconsulting.com

Mr. Doug Tucker
WECC Staff
(801)819-7606
dtucker@wecc.biz
155 North 400 West, Suite 200
Salt Lake City, UT 84103-1114

RE: 2024 Sandpiper Comprehensive Progress Report

In accordance with the WECC Progress Report Policies and Procedures, please find Arevon Energy's 2024 Comprehensive Progress Report for our project Sandpiper Energy Center, LLC. If you have any questions, please contact:

Brindavani Malladi
Office (480) 553-9337 | Mobile (484) 213-6350
BMalladi@arevonenergy.com

1. Initial Progress Report

Physical Description of Project

The stand-alone battery energy storage project is located on approximately 3.8 acres in San Clemente, California.

The project will be interconnecting to San Diego Gas and Electric's (SDG&E) Talega 138kV Substation located in San Clemente, California. [REDACTED]

The project interconnection equipment (i.e. number of batteries, transformers, and inverters) are subject to change as the project progresses in development and final design.

Planned Operating Date

The In-Service Date as approved in the Modification Request Report (1/26/2023) is 11/1/2024 with an Initial Synchronization Date of 12/1/2024 and a Commercial Operations Date of 3/15/2025.

Project Status


The project executed its Large Generator Interconnection Agreement (LGIA) with SDG&E and CAISO in September 2021. The Sandpiper project team met with SDG&E in October 2021 to "kickoff" the design and engineering of the required Interconnection Facilities and Network Upgrades. SDG&E and the Sandpiper project team meet monthly and continually communicate the development of overall design, procurement, and the construction schedule in order to meet the project planned operating date.


Contact Information

- Facility Owner Name: Sandpiper Energy Center, LLC
- Contact Person:
Brindavani Malladi
Director of Interconnection
8800 N. Gainey Center Dr., Suite 250
Scottsdale, AZ 85258, USA
Office (480) 553-9337 | Mobile (484) 213-6350
BMalladi@arevonenergy.com

2. One-Line & Geographic Diagram

One-line and geographic diagram can be found below, as well as in Sandpiper's Large Generator Interconnection Agreement.





3. Models and Data for Transmission Planning Software Programs

Interconnection Customer will provide the models and data that can be used by transmission planning software programs now that the 30% Engineering and Studies are completed.

4. Project Milestone Schedule

Interconnection Milestones listed below, as noted in project's approved Modification Request Report.

Milestone	Responsible Party	Due Date
In-Service Date	Interconnection Customer	November 1, 2024
Construction Complete	Interconnection Customer	November 1, 2024
Initial Synchronization Date	Interconnection Customer	December 1, 2024
Trail Operation	Interconnection Customer	December 1, 2024
Commercial Operation Date	Interconnection Customer	March 15, 2025

5. Transmission Studies