



Northern California

604 Sutter Street, Suite 250
Folsom, CA 95630

Southern California

750 West Main Street
El Centro, CA 92243

March 12, 2025

STS Studies Subcommittee sts@wecc.org, Tom Carr, Studies Subcommittee Chair,
tcarr@westernenergyboard.org, Doug Tucker, WECC Staff, dtucker@wecc.org

Subject: Revised ZGlobal 2025 Annual Progress Report

In accordance with the WECC Progress Report Policies and Procedures, ZGlobal submits a revised 2025 Progress Report. These planned facility modifications and additions are in conformance with NERC Standards and the WECC “Project Coordination, Path Rating, and Progress Report Processes” guidelines. These projects do not have regional impacts to the WECC Interconnected System.

Description: The Path 42 Rating Increase project is owned by Imperial Irrigation District. It includes Mirage 230kV to Coachella 230kv, and Mirage 230kV to Ramon 230kV transmission. The project was approved for Phase 3 status for a path rating increase to 1,115 MW effective Jan 1, 2024, subject to approval of IID’s modified Path 42 RAS.

Status:

- IID is working with WECC RASRS and anticipates approval of a new path 42 RAS Dec. 2025.
- Vega 5 is pushed back 11 months: 50 MW solar, original COD Mar. 2025, new date Feb. 2026
- Vega 6 is pushed back 25 months: 75MW solar, original COD Mar. 2025, new date Apr. 2027
- Vega 2 is pushed back 15 months: 240 MW solar, original COD Dec. 15, 2026; new date Mar. 2027
- Vega 3 is pushed back 5 months 60 MW solar, original COD Oct. 15, 2026, new COD Mar. 2027
- 92kV C-A line upgrade completion estimated 1Q 2026

Planned Operating Date: the first interconnection on this rating is expected to come on line in July 2027.

Respectfully submitted,

David Frederick

Principal Grid Analyst

ZGlobal Power Engineering