



Northern California

604 Sutter Street, Suite 250
Folsom, CA 95630

Southern California

750 West Main Street
El Centro, CA 92243

January 23, 2026

STS Studies Subcommittee sts@wecc.org, WECC Staff, dtuctker@wecc.org

Subject: Revised ZGlobal 2026 Annual Progress Report

In accordance with the WECC Progress Report Policies and Procedures, ZGlobal submits a 2026 Annual Report. These planned facility modifications and additions are in conformance with NERC Standards and WECC System Performance Criteria.

Description: The Path 42 Rating Increase project is owned by Imperial Irrigation District. It includes Mirage 230kV to Coachella 230kv, and Mirage 230kV to Ramon 230kV transmission. The project was approved for Phase 3 status for a path rating increase to 1,115 MW effective Jan 1, 2024, subject to approval of IID's modified Path 42 RAS.

Status:

- Vega 5 is pushed back 15 months: 50 MW solar, original COD March 2025, new date June 2026
- Vega 6 is pushed back 32 months: 75MW solar, original COD March 2025, new date September 2027
- 92kV C-A line upgrade completion estimated April 2026

Planned Operating Date: the first interconnection on this rating is expected to come on line in July 2027.

Respectfully submitted,

David Frederick

Principal Grid Analyst

ZGlobal Power Engineering