

Task Name	Assigned To	Start	Finish	Q3			Q4			Q1			Q2			Q3		
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Light Spring Scenario		09/16/22	01/27/23															
Send Request	WECC	09/16/22	09/16/22				WECC											
Subcoordinate L&R info	AC	09/19/22	09/30/22				AC											
Initial Data Creation	DP	09/19/22	10/07/22				DP											
Initial Assembly	AC	10/10/22	10/28/22				AC											
Initial build	WECC	10/31/22	11/18/22				WECC											
Comment Process	DP	11/21/22	12/09/22					DP										
Comment Consolidation	AC	12/12/22	01/06/23						AC									
Comment aggregation	WECC	01/09/23	01/27/23							WECC								
Winter Ops (2 Cases)		10/14/22	03/24/23															
Send Request	WECC	10/14/22	10/14/22				WECC											
Subcoordinate L&R info	AC	10/17/22	11/04/22				AC											
Initial Data Creation	DP	10/17/22	11/11/22				DP											
Initial Assembly	AC	11/14/22	12/09/22				AC											
Initial build	WECC	12/12/22	01/06/23					WECC										
Comment Process	DP	01/09/23	02/03/23						DP									
Comment Consolidation	AC	02/06/23	02/24/23							AC								
Comment aggregation	WECC	02/27/23	03/24/23								WECC							
Spring Op		11/11/22	04/07/23															
Send Request	WECC	11/11/22	11/11/22				WECC											
Subcoordinate L&R info	AC	11/14/22	12/02/22				AC											
Initial Data Creation	DP	11/14/22	12/09/22				DP											
Initial Assembly	AC	12/12/22	01/06/23				AC											
Initial build	WECC	01/09/23	02/03/23					WECC										
Comment Process	DP	02/06/23	02/24/23						DP									
Comment Consolidation	AC	02/27/23	03/17/23							AC								
Comment aggregation	WECC	03/20/23	04/07/23								WECC							

Task Name	Assigned To	Start	Finish	Q3			Q4			Q1			Q2			Q3				
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
5 Year (2 Cases)		12/09/22	05/05/23																	
Send Request	WECC	12/09/22	12/09/22						WECC											
Subcoordinate L&R info	AC	12/12/22	12/30/22						AC											
Initial Data Creation	DP	12/12/22	01/06/23						DP											
Initial Assembly	AC	01/09/23	02/03/23						AC											
Initial build	WECC	02/06/23	02/24/23							WECC										
Comment Process	DP	02/27/23	03/17/23								DP									
Comment Consolidation	AC	03/20/23	04/07/23								AC									
Comment aggregation	WECC	04/10/23	05/05/23									WECC								
Summer Ops (2 Cases)		03/17/23	08/11/23																	
Send Request	WECC	03/17/23	03/17/23									WECC								
Subcoordinate L&R info	AC	03/20/23	04/07/23									AC								
Initial Data Creation	DP	03/20/23	04/14/23									DP								
Initial Assembly	AC	04/17/23	05/12/23										AC							
Initial build	WECC	05/15/23	06/09/23										WECC							
Comment Process	DP	06/12/23	06/30/23											DP						
Comment Consolidation	AC	07/03/23	07/21/23											AC						
Comment aggregation	WECC	07/24/23	08/11/23												WECC					
10 Year (2 Cases)		04/14/23	09/01/23																	
Send Request	WECC	04/14/23	04/14/23										WECC							
Subcoordinate L&R info	AC	04/17/23	05/05/23										AC							
Initial Data Creation	DP	04/17/23	05/12/23										DP							
Initial Assembly	AC	05/15/23	06/09/23											AC						
Initial build	WECC	06/12/23	06/30/23										WECC							
Comment Process	DP	07/03/23	07/21/23											DP						
Comment Consolidation	AC	07/24/23	08/11/23											AC						
Comment aggregation	WECC	08/14/23	09/01/23												WECC					

Task Name	Assigned To	Start	Finish	Q3			Q4			Q1			Q2			Q3		
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Heavy Spring Scenario		05/12/23	09/29/23															
Send Request	WECC	05/12/23	05/12/23											WECC				
Subcoordinate L&R info	AC	05/15/23	06/02/23											AC				
Initial Data Creation	DP	05/15/23	06/09/23											DP				
Initial Assembly	AC	06/12/23	06/30/23												AC			
Initial build	WECC	07/03/23	07/21/23													WECC		
Comment Process	DP	07/24/23	08/11/23													DP		
Comment Consolidation	AC	08/14/23	09/08/23														AC	
Comment aggregation	WECC	09/11/23	09/29/23															